Oklahoma Corporation Commission Oil & Gas Conservation Division Post Office Box 52000 Oklahoma City, Oklahoma 73152-2000

Rule 165: 10-3-25

API No.: 35019264700000 **Completion Report** Spud Date: April 03, 2022

OTC Prod. Unit No.: 019-228004-0-0000 Drilling Finished Date: May 09, 2022

1st Prod Date: June 13, 2022

Completion Date: June 11, 2022

Drill Type: HORIZONTAL HOLE

Min Gas Allowable: Yes

Well Name: CATSKILLS 1-1-12XHM

Purchaser/Measurer: TARGA PIPELINE MID-

CONTINENT

First Sales Date: 06/13/2022

CARTER 6 2S 3W Location:

SW NW NW NW

625 FNL 300 FWL of 1/4 SEC

Latitude: 34.417906 Longitude: -97.561136 Derrick Elevation: 1130 Ground Elevation: 1105

CONTINENTAL RESOURCES INC 3186 Operator:

PO BOX 268870

OKLAHOMA CITY, OK 73126-8870

Completion Type					
Х	Single Zone				
	Multiple Zone				
Commingled					

Location Exception
Order No
727287

Increased Density				
Order No				
There are no Increased Density records to display.				

Casing and Cement									
Туре	Size	Size Weight Grade Feet		PSI	SAX	Top of CMT			
CONDUCTOR	20	94	J-55	80					
SURFACE	13 3/8	55	J-55	1426		835	SURFACE		
INTERMEDIATE	9 5/8	40	P-110	9400		1165	25		
PRODUCTION	5 1/2	20	P-110	13795		770	7894		

				Liner					
Туре	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth	
	There are no Liner records to display.								

Total Depth: 17740

Packer				
Depth	Brand & Type			
N/A	N/A			

Plug					
Depth	Plug Type				
N/A	N/SA				

Initial Test Data

August 12, 2022 1 of 2

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut- In Pressure	Choke Size	Flow Tubing Pressure	
Jun 27, 2022	SYCAMORE	1099	39	160	146	2548	FLOWING	360	74	104	l

Completion and Test Data by Producing Formation

Formation Name: SYCAMORE

Code: 352SCMR

Class: OIL

Spacing Orders					
Order No	Unit Size				
720785	640				

Perforated Intervals				
From To				
9843	13771			

Acid Volumes
48 BARRELS 15% HCI

Fracture Treatments

186,634 BARRELS FRAC FLUID
10,012,216 POUNDS SAND

Formation	Тор
SYCAMORE	9560

Were open hole logs run? No Date last log run:

Were unusual drilling circumstances encountered? No Explanation:

Other Remarks

OCC- NO CASING WAS SET NOR THE WELLBORE COMPLETED IN SECTION 12-2S-4W. ORDER 727270 DISMISSED THE APPLICATION FOR MULTIUNIT.

Lateral Holes

Sec: 12 TWP: 2S RGE: 4W County: STEPHENS

SW NE NE SE

2056 FSL 423 FEL of 1/4 SEC

Depth of Deviation: 9406 Radius of Turn: 506 Direction: 177 Total Length: 7897

Measured Total Depth: 17740 True Vertical Depth: 11724 End Pt. Location From Release, Unit or Property Line: 423

FOR COMMISSION USE ONLY

1148545

Status: Accepted

August 12, 2022 2 of 2