Oklahoma Corporation Commission Oil & Gas Conservation Division Post Office Box 52000 Oklahoma City, Oklahoma 73152-2000 Rule 165: 10-3-25

API No.: 35011240440000

OTC Prod. Unit No.:

Drill Type:

Location:

Completion Report

Spud Date: September 17, 2018

Drilling Finished Date: December 21, 2018

1st Prod Date:

Completion Date: December 24, 2018

Purchaser/Measurer:

First Sales Date:

| | 260 FNL 1715 FEL of 1/4 SEC Latitude: 36.9274 Longitude: -98.2515 Derrick Elevation: 1251 Ground Elevation: 1224 | | | | | | | |
|-----------|--|--|--|--|--|--|--|--|
| Operator: | MARATHON OIL COMPANY 1363 PO BOX 68 7301 NW EXPRESSWAY | | | | | | | |

HOUSTON, TX 77001-0068

 NW
 NE
 NW
 NE

 260 FNL
 1715 FEL of 1/4 SEC

HORIZONTAL HOLE

BLAINE 27 17N 10W

Well Name: OLIVE JUNE 1710 2-22-15MXH

| Completion Type | Location Exception | Increased Density |
|-----------------|---|--|
| Single Zone | Order No | Order No |
| Multiple Zone | There are no Location Exception records to display. | There are no Increased Density records to display. |
| Commingled | | |

| | | | | Ca | asing and Cerr | ent | | | | | |
|--------------|------|------|----------|--------------|-----------------|-------------|----------------------|-----|-------------|------------|--|
| Туре | | | Size | Weight Grade | | Fe | et | PSI | SAX | Top of CMT | |
| CONDUCTOR | | | 20" | 94# | J-55 | 100 | | | | SURFACE | |
| SURFACE | | | 13 3/8" | 54.5# | J-55 | 15 | 19 | 702 | | SURFACE | |
| INTERMEDIATE | | | 9 5/8" | 40# | P-110HC | 8343 | | | 718 | SURFACE | |
| Liner | | | | | | | | | | | |
| Туре | Size | Weig | ght | Grade | Length | PSI | SI SAX Top Depth Bot | | Bottom Dept | | |
| | 1 | | I | There are | no Liner record | s to displa | ay. | 1 | | 1 | |

Total Depth: 10090

| Γ | Packer | | | Plug | | | |
|---|--------------------|-----------------------|--|-------|-------------|--|--|
| | Depth | Brand & Type | | Depth | Plug Type | | |
| | There are no Packe | r records to display. | | 7917 | CEMENT PLUG | | |
| | | | | 8000 | CIBP | | |
| | | | | 8129 | CEMENT PLUG | | |

| | | | | | | | | Pressure | | Pressure | | | | | | |
|---|---|---|---|------------|--------------|-------|----------|----------|--|----------|--|--|--|--|--|--|
| | | | There are no Initial Data records to display. | | | | | | | | | | | | | |
| | | Completion and Test Data by Producing Formation | | | | | | | | | | | | | | |
| For | mation Name: NONE | | | Code: | | С | ass: DRY | | | | | | | | | |
| Formation Top Were open hole logs run? No Date last log run: Were unusual drilling circumstances encountered? Yes Explanation: DURING DRILLING GOT STUCK TWO TIMES; DETERMINED UNECONOMICAL TO CONTINUE DRILLING; SET PLUGS AND ABANDONED WELL. | | | | | | | | | | | | | | | | |
| Other Remarks | | | | | | | | | | | | | | | | |
| OCC - OPERATOR V | WAS DRILLING 1ST S | SIDETRACK | WHEN STO | PPED DRILI | ING AND ABAI | NDON. | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| | <u></u> | | | Lateral H | Ioles | | | | | | | | | | | |
| Sec: 23 TWP: 17N RGE: 10W County: BLAINE 470 FSL 2374 FWL of 1/4 SEC | | | | | | | | | | | | | | | | |
| | Depth of Deviation: 8757 Radius of Turn: 477 Direction: 4 Total Length: 856 | | | | | | | | | | | | | | | |
| Measured Total Depth: 10090 True Vertical Depth: 9298 End Pt. Location From Release, Unit or Property Line: 470 | | | | | | | | | | | | | | | | |

FOR COMMISSION USE ONLY

Status: Accepted

1143797