

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073261990000

Completion Report

Spud Date: September 25, 2018

OTC Prod. Unit No.: 073-224554-0-0000

Drilling Finished Date: October 05, 2018

1st Prod Date: November 19, 2018

Completion Date: November 04, 2018

Drill Type: HORIZONTAL HOLE

Well Name: BOECHER 1706 10-19MH

Purchaser/Measurer:

Location: KINGFISHER 19 17N 6W
SW NW NE NE
499 FNL 1000 FEL of 1/4 SEC
Latitude: 35.940498 Longitude: -97.874871
Derrick Elevation: 1036 Ground Elevation: 1013

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception	
Order No	
682060	

Increased Density	
Order No	
679409	

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		H40	110			SURFACE
SURFACE	9 5/8"	36#	J55	415		300	SURFACE
INTERMEDIATE	7"	29#	P110	7740		285	4980

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5318	0	0	7345	12663

Total Depth: 12665

Packer	
Depth	Brand & Type
7312	ASIII

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Dec 18, 2018	MISSISSIPPIAN (LESS CHESTER)	314	39	889	2831	319	GAS LIFT		OPEN	165

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders

Order No	Unit Size
653076	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

299 BBLS 15% HCL

Fracture Treatments

205,803 BBLS SLICKWATER 5,797,440# SAND PROPPANT

Formation	Top
TOPEKA	4228
COTTAGE GROVE	5863
CHECKERBOARD	6260
BIG LIME	6533
OSWEGO	6622
VERDIGRIS	6780
PINK LIME	6898
MISSISSIPPIAN	7263

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7740' TO TERMINUS @ 12665'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes

Sec: 19 TWP: 17N RGE: 6W County: KINGFISHER

SW SE SE SE

170 FSL 362 FEL of 1/4 SEC

Depth of Deviation: 6820 Radius of Turn: 738 Direction: 178 Total Length: 4687

Measured Total Depth: 12665 True Vertical Depth: 7361 End Pt. Location From Release, Unit or Property Line: 170

FOR COMMISSION USE ONLY

1141596

Status: Accepted