Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073256270000

Completion Report

Spud Date: July 24, 2017

OTC Prod. Unit No.: 073-222419-0-0000

Drilling Finished Date: August 06, 2017

1st Prod Date: October 25, 2017

Completion Date: September 11, 2017

Drill Type: **HORIZONTAL HOLE**

Well Name: COBRA 1806 1-8MH

Purchaser/Measurer:

First Sales Date:

Location: KINGFISHER 8 18N 6W
NW NW NW NE
196 FNL 2423 FEL of 1/4 SEC
Latitude: 36.0579 Longitude: -97.86223
Derrick Elevation: 0 Ground Elevation: 1174

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception
Order No
662391

Increased Density
Order No
There are no Increased Density records to display.

Casing and Cement

Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR			X42	125			
SURFACE	9 5/8"	36#	J55	412		300	SURFACE
PRODUCTION	7"	29#	P110	7090		285	7090

Liner

Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5140	0	0	6963	12103

Total Depth: 12105

Packer	
Depth	Brand & Type
6945	ASIII

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Nov 23, 2017	MISSISSIPPIAN (LESS CHESTER)	216	39	813	3764	1369	GAS LIFT		OPEN	95

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS CHESTER) Code: 359MSNLC Class: OIL

Spacing Orders

Order No	Unit Size
662101	

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

4332 15% HCL

Fracture Treatments

313,976 BBLS SLICKWATER
6,197,860# SAND PROPPANT

Formation	Top
COTTAGE GROVE	5689
HOGSHOOTER	6079
CHECKERBOARD	6127
CLEVELAND	6199
BIG LIME	6332
OSWEGO (4TH)	6463
VERDIGRIS	6543
PINK LIME	6669
MERAMEC	7033

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7090' TO TERMINUS @ 12105'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes

Sec: 8 TWP: 18N RGE: 6W County: KINGFISHER

SE SE SE SW

207 FSL 2645 FEL of 1/4 SEC

Depth of Deviation: 6893 Radius of Turn: 680 Direction: 179 Total Length: 4216

Measured Total Depth: 12105 True Vertical Depth: 7515 End Pt. Location From Release, Unit or Property Line: 207

FOR COMMISSION USE ONLY

1138108

Status: Accepted