Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35045238160000

Completion Report

Spud Date: November 02, 2019

OTC Prod. Unit No.: 045-226596

Drilling Finished Date: November 17, 2019

1st Prod Date: December 20, 2019

Completion Date: December 15, 2019

Drill Type: **HORIZONTAL HOLE**

Well Name: GREENBACK 33X28-19-26 1HC

Purchaser/Measurer: ENABLE

Location: ELLIS 34 19N 26W
SE NW SW NW
1782 FNL 455 FWL of 1/4 SEC
Latitude: 36.0811278 Longitude: -99.9684472
Derrick Elevation: 2499 Ground Elevation: 2481

First Sales Date: 12/20/19

Operator: FOURPOINT ENERGY LLC 23429

100 SAINT PAUL ST STE 400
DENVER, CO 80206-5140

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception
Order No
710158

Increased Density
Order No
696872

Casing and Cement

Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	9 5/8	36	J-55	612	1000	415	SURFACE
INTERMEDIATE	7	29	P-110CY	8675	1300	510	SURFACE
PRODUCTION	4 1/2	13.5	P-110	16598	2700	535	8131

Liner

Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
There are no Liner records to display.								

Total Depth: 16600

Packer	
Depth	Brand & Type
9178	AS-1

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Feb 08, 2020	CLEVELAND	345	44	505	1464	797	PUMPING	800	64/64	180

Completion and Test Data by Producing Formation

Formation Name: CLEVELAND Code: 405CLVD Class: GAS

Spacing Orders	
Order No	**Unit Size**
100596	640
710155	MULTI UNIT

Perforated Intervals	
From	**To**
9640	16458

Acid Volumes
34,269 GALS FE 15%

Fracture Treatments
6,054,080 LBS 40/70 REGIONAL SAND, 859,460 LBS WHITE SAND, & 1,210,060 LBS 40/70 KRT SAND. 176,994 BBLS WATER.

Formation	Top
CLEVELAND	8976

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks

There are no Other Remarks.

Lateral Holes

Sec: 28 TWP: 19N RGE: 26W County: ELLIS

NW NE NE NE

44 FNL 618 FEL of 1/4 SEC

Depth of Deviation: 8800 Radius of Turn: 573 Direction: 358 Total Length: 6900

Measured Total Depth: 16600 True Vertical Depth: 9060 End Pt. Location From Release, Unit or Property Line: 44

FOR COMMISSION USE ONLY

1144672

Status: Accepted