Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35043236730001

Completion Report

Spud Date: December 25, 2018

OTC Prod. Unit No.: 043-225094

Drilling Finished Date: January 28, 2019

1st Prod Date: March 02, 2019

Completion Date: February 26, 2019

Drill Type: HORIZONTAL HOLE

Min Gas Allowable: Yes

Well Name: JONES 31/30-19-14 4H

Purchaser/Measurer: PLAINS MARKETING

Location: DEWEY 6 18N 14W
NW NE NE NE
185 FNL 560 FEL of 1/4 SEC
Latitude: 36.07185482 Longitude: -98.72688581
Derrick Elevation: 1908 Ground Elevation: 1885

First Sales Date: 03/02/2019

Operator: TAPSTONE ENERGY LLC 23467

100 E MAIN ST
OKLAHOMA CITY, OK 73104-2509

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception
Order No
697919

Increased Density
Order No
687842
687843

Casing and Cement

Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	9 5/8	36	J-55	1510	900	435	SURFACE
PRODUCTION	7	29	P-110	9502	2700	445	5659

Liner

Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2	13 1/2	P-110	11024	3300	1070	9378	20402

Total Depth: 20405

Packer	
Depth	Brand & Type
10092	AS1-X

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Mar 29, 2019	MISSISSIPPIAN LIME	840	46	3405	4173	1149	FLOWING	1074	34/64	1290

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN LIME Code: 359MPLM Class: OIL

Spacing Orders

Order No	Unit Size
699918	MULTIUNIT
633539	640
111990	640

Perforated Intervals

From	To
10190	20311

Acid Volumes

3708 BBLS 7.5% HCL

Fracture Treatments

349,856 BBLS OF FLUID & 11,683,268 LBS OF SAND

Formation	Top
BASE HEEBNER SHALE	6408
BASE DOUGLAS SAND	6623
TONKAWA SAND	6846
COTTAGE GROVE SAND	7321
HOGSHOOTER	7649
OSWEGO LIME	8089
MORROW SHALE	8770
MISS. UNCONFORMITY/CHESTER LIME	9020
MANNING	9510
BASE MANNING LIME	9510
MANNING SHALE	10022
UPPER MERAMEC	10099
MISSISSIPPIAN LIME	10190

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks

0CC - ORDER NUMBER 697918 MULTIUNIT

Lateral Holes

Sec: 30 TWP: 19N RGE: 14W County: DEWEY

NW NE NW NW

181 FNL 688 FEL of 1/4 SEC

Depth of Deviation: 9657 Radius of Turn: 618 Direction: 354 Total Length: 10130

Measured Total Depth: 20405 True Vertical Depth: 9837 End Pt. Location From Release, Unit or Property Line: 181

FOR COMMISSION USE ONLY

1142600

Status: Accepted