Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073263420000

Completion Report

Spud Date: November 13, 2018

OTC Prod. Unit No.: 073-224832

Drilling Finished Date: December 06, 2018

1st Prod Date: January 06, 2019

Amended

Completion Date: January 04, 2019

Amend Reason: OCC - CORRECTION

Drill Type: HORIZONTAL HOLE

Well Name: SHADRACH 19-09-05 1MH

Purchaser/Measurer: GSPM

Location: KINGFISHER 32 20N 9W
SE SW SE SE
250 FSL 800 FEL of 1/4 SEC
Latitude: 36.16009654 Longitude: -98.17793963
Derrick Elevation: 1180 Ground Elevation: 1155

First Sales Date: 01/18/2019

Operator: CHISHOLM OIL & GAS OPERATING LLC 23991

6100 S YALE AVE STE 1700
TULSA, OK 74136-1921

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception
Order No
699461

Increased Density
Order No
There are no Increased Density records to display.

Casing and Cement

Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	20			80			SURFACE
SURFACE	9 5/8	40	J-55	426		225	SURFACE
PRODUCTION	7	29	P-110	8381		280	5091

Liner

Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2	13.5	P-110	5138	0	0	8121	

Total Depth: 13259

Packer	
Depth	Brand & Type
8381 - 13259	SWELL PACKERS OPEN HOLE COMPLETION

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Feb 03, 2019	MISSISSIPPIAN	337	40	3524	10456	2376	ESP		64/64	1160

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN Code: 359MSSP Class: OIL

Spacing Orders

Order No	Unit Size
687922	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

47,333 GAL 15% HCL

Fracture Treatments

729,711 LBS 100 MESH SAND; 4,086,584 LBS 30/50 SAND

12,413,341 GAL SLICKWATER

Formation	Top
CHECKERBOARD	6455
BIG LIME	6622
OSWEGO 3	6774
VERDIGRIS	6859
PINK LIME	6966
CHESTER	7188
MANNING	7305
MISSISSIPPIAN	7570
OSAGE	7602
OSAGE 7	8008
OSAGE 7B	8059

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks

OCC – THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7” AT 8381’ TO TERMINUS AT 13259’, THE 4 1/2 LINER IS NOT CEMENTED.

Lateral Holes

Sec: 5 TWP: 19N RGE: 9W County: KINGFISHER

SE SW SE SE

176 FSL 845 FEL of 1/4 SEC

Depth of Deviation: 7590 Radius of Turn: 508 Direction: 180 Total Length: 4871

Measured Total Depth: 13259 True Vertical Depth: 8132 End Pt. Location From Release, Unit or Property Line: 176

FOR COMMISSION USE ONLY

1142205

Status: Accepted