Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35083244380000

Completion Report

Spud Date: October 03, 2019

OTC Prod. Unit No.: 083-226423-0

Drilling Finished Date: October 18, 2019

1st Prod Date: December 01, 2019

Completion Date: November 13, 2019

Drill Type: **HORIZONTAL HOLE**

Min Gas Allowable: Yes

Well Name: PLAGG 1-16MH

Purchaser/Measurer: ENLINK

Location: LOGAN 9 17N 2W
SW SW SW SW
112 FSL 205 FWL of 1/4 SEC
Latitude: 35.95689 Longitude: -97.42466
Derrick Elevation: 931 Ground Elevation: 906

First Sales Date: 12/1/2019

Operator: RED BLUFF RESOURCES OPERATING LLC 23828

3030 NW EXPRESSWAY STE 900
OKLAHOMA CITY, OK 73112-5447

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception
Order No
712679

Increased Density
Order No
There are no Increased Density records to display.

Casing and Cement

Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	20			80			
SURFACE	9.625	36	J-55	273		175	SURFACE
PRODUCTION	7.0	26	P-110	5761		195	2127

Liner

Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4.5	13.5	P-110	5141	0	0	5563	10704

Total Depth: 10705

Packer	
Depth	Brand & Type
10689	SCHLUMBERGER SWELLABLE PKR.
10552	SCHLUMBERGER SWELLABLE PKR.
10417	SCHLUMBERGER SWELLABLE PKR.
10278	SCHLUMBERGER SWELLABLE PKR.

Plug	
Depth	Plug Type
There are no Plug records to display.	

10142	SCHLUMBERGER SWELLABLE PKR.
10003	SCHLUMBERGER SWELLABLE PKR.
9865	SCHLUMBERGER SWELLABLE PKR.
9727	SCHLUMBERGER SWELLABLE PKR.
9589	SCHLUMBERGER SWELLABLE PKR.
9453	SCHLUMBERGER SWELLABLE PKR.
9316	SCHLUMBERGER SWELLABLE PKR.
9176	SCHLUMBERGER SWELLABLE PKR.
9039	SCHLUMBERGER SWELLABLE PKR.
8900	SCHLUMBERGER SWELLABLE PKR.
8760	SCHLUMBERGER SWELLABLE PKR.
8621	SCHLUMBERGER SWELLABLE PKR.
8483	SCHLUMBERGER SWELLABLE PKR.
8345	SCHLUMBERGER SWELLABLE PKR.
8205	SCHLUMBERGER SWELLABLE PKR.
8072	SCHLUMBERGER SWELLABLE PKR.
7932	SCHLUMBERGER SWELLABLE PKR.
7795	SCHLUMBERGER SWELLABLE PKR.
8656	SCHLUMBERGER SWELLABLE PKR.
7516	SCHLUMBERGER SWELLABLE PKR.
7377	SCHLUMBERGER SWELLABLE PKR.
7280	SCHLUMBERGER SWELLABLE PKR.
7099	SCHLUMBERGER SWELLABLE PKR.
6960	SCHLUMBERGER SWELLABLE PKR.
6820	SCHLUMBERGER SWELLABLE PKR.
6680	SCHLUMBERGER SWELLABLE PKR.
6541	SCHLUMBERGER SWELLABLE PKR.
6541	SCHLUMBERGER SWELLABLE PKR.
6402	SCHLUMBERGER SWELLABLE PKR.
6306	SCHLUMBERGER SWELLABLE PKR.
6167	SCHLUMBERGER SWELLABLE PKR.
6030	SCHLUMBERGER SWELLABLE PKR.
5893	SCHLUMBERGER SWELLABLE PKR.

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jan 01, 2020	MISSISSIPPIAN	379	38.4	813	2145	3541	PUMPING	103	40	230

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN Code: 359MSSP Class: OIL

Spacing Orders

Order No	Unit Size
673270	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

10,992 GALLONS 7.5% HCI

Fracture Treatments

FLUID: 134,005 BBLS
SAND: 3,819,110 LBS.

Formation	Top
COTTAGE GROVE	42448
CHECKERBOARD	4682
BIG LIME	5007
OSWEGO	5032
CHEROKEE	5233
VERDIGRIS	5289
PINK LIME	5471
CHESTER	5602
MISSISSIPPIAN (OSAGE)	5602

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks

NO LOGS RAN. RAN SCHLUMBERGER SWELL-ABLE PACKER SYSTEM.

OCC – THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7” AT 5761’ TO TERMINUS AT 10750’, THE 4 1/2 LINER IS NOT CEMENTED.

OCC - PERFORATIONS REPORTED BY OPERATOR
5936' - 10633'

Lateral Holes

Sec: 16 TWP: 17N RGE: 2W County: LOGAN

SE SW SW SW

165 FSL 368 FWL of 1/4 SEC

Depth of Deviation: 4749 Radius of Turn: 664 Direction: 180 Total Length: 4958

Measured Total Depth: 10750 True Vertical Depth: 5390 End Pt. Location From Release, Unit or Property Line: 165

FOR COMMISSION USE ONLY

1144934

Status: Accepted